AGGREGATE IMPACT VALUE
(IS: 2386 Part - 4)

TEJUS

Project	1.Improvement of roads and drain at jakkur lake back side roads in ward no 05 byatarayanapura sub division 2. Providing street lights in ward no 05 surrounding areas byatarayanapura sub division 3. Improvement of roads and drain at royal enclave in ward no 05 byatarayanapura sub division 4. Improvement of roads and drain at srirampura railway parlel road to jakkur railway gate in ward no 05 byatarayanapura sub division 5. Improvement of roads and drain at srirampura cross road in ward no 05 byatarayanapura sub division 6. Improvement of roads and drain at bellahalli surrounding area in ward no 05 byatarayanapura sub division 7. Development of roads and drain at shivaramakaranthanagara 2nd stage cross roads in ward no 05 byatarayanapura sub division 8. Improvement of roads and drain at jakkur cross roads in ward no 05 byatarayanapura sub division.		
Client	BRUHAT BANGALORE MAHANAGARA PALIKE		
Consultant	M/s Tejus Consultants		
Contractor	Nagineni Muniswmynaidu Krishnamurthy.		
Proposed Use	WMM	**Date of Sampling**	**02.8.2018**
Sample Location	**At plant**	**Date of Testing**	**02.8.2018**

Sl. No.	Description		Test No. 1	Test No. 2	Test No. 3	Spec Limit (%)
1	Wt. of stone pieces (dry) passing IS Sieve 12.5mm but retained in IS sieve 10mm (gm)	(Wa)	352.00	348.00	350.00	
2	Wt. of the fraction retained in IS sieve 2.36mm after the impact test (gm)	(Wb)	271.00	276.00	275.00	
3	Wt. of the fraction passed in IS sieve 2.36mm after the impact test (gm)	(Wc)	81.00	72.00	75.00	
4	Aggregate Impact Value (%)	(Wc/Wa)* 100	23.01	20.69	21.43	
5	Average Aggregate impact value	(%)	21.71			Max - 30 %

Remarks : Satisfactory / Not Satisfactory

Note:
1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory/Site.
3. Any Query regarding the report must be reported reported within 15days from the date of testing.

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

TEJUS CONSULTANTS

Authorised Signatory

AGGREGATE IMPACT VALUE
(IS: 2386 Part - 4)

TEJUS CONSULTANTS

Project	1.Improvement of roads and drain at jakkur lake back side roads in ward no 05 byatarayanapura sub division 2. Providing street lights in ward no 05 surrounding areas byatarayanapura sub division 3. Improvement of roads and drain at royal enclave in ward no 05 byatarayanapura sub division 4. Improvement of roads and drain at srirampura railway parlel road to jakkur railway gate in ward no 05 byatarayanapura sub division 5. Improvement of roads and drain at srirampura cross road in ward no 05 byatarayanapura sub division 6. Improvement of roads and drain at bellahalli surrounding area in ward no 05 byatarayanapura sub division 7. Development of roads and drain at shivaramakaranthanagara 2nd stage cross roads in ward no 05 byatarayanapura sub division 8. Improvement of roads and drain at jakkur cross roads in ward no 05 byatarayanapura sub division.		
Client	BRUHAT BANGALORE MAHANAGARA PALIKE		
Consultant	M/s Tejus Consultants		
Contractor	Nagineni Muniswmynaidu Krishnamurthy		
Proposed Use	WMM	**Date of Sampling**	02.8.2018
Sample Location	**At plant**	**Date of Testing**	02.8.2018

Sl. No.	Description		Test No. 1	Test No. 2	Test No. 3	Spec Limit (%)
1	Wt. of stone pieces (dry) passing IS Sieve 12.5mm but retained in IS sieve 10mm (gm)	(Wa)	357.00	345.00	350.00	
2	Wt. of the fraction retained in IS sieve 2.36mm after the impact test (gm)	(Wb)	270.00	279.00	275.00	
3	Wt. of the fraction passed in IS sieve 2.36mm after the impact test (gm)	(Wc)	87.00	66.00	75.00	
4	Aggregate Impact Value (%)	(Wc/Wa)* 100	24.37	19.13	21.43	
5	Average Aggregate impact value	(%)	21.64			Max - 30 %

Remarks : Satisfactory / Not Satisfactory

Note:
1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory/Site.
3. Any Query regarding the report must be reported reported within 15days from the date of testing.

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

TEJUS CONSULTANTS

Authorised Signatory

FLAKINESS AND ELONGATION INDICES (IS 2386, PART 1)

Project	1.Improvement of roads and drain at jakkur lake back side roads in ward no 05 byatarayanapura sub division 2. Providing street lights in ward no 05 surrounding areas byatarayanapura sub division 3. Improvement of roads and drain at royal enclave in ward no 05 byatarayanapura sub division 4. Improvement of roads and drain at srirampura railway parlel road to jakkur railway gate in ward no 05 byatarayanapura sub division 5. Improvement of roads and drain at srirampura cross road in ward no 05 byatarayanapura sub division 6. Improvement of roads and drain at bellahalli surrounding area in ward no 05 byatarayanapura sub division 7. Development of roads and drain at shivaramakaranthanagara 2nd stage cross roads in ward no 05 byatarayanapura sub division 8. Improvement of roads and drain at jakkur cross roads in ward no 05 byatarayanapura sub division.
Client	BRUHAT BANGALORE MAHANAGARA PALIKE
Consultant	M/s Tejus Consultants
Contractor	Nagineni Muniswmynaidu Krishnamurthy.

Type of Material	WMM	**Proposed Use**	WMM
Sample Location	At plant	**Date of Sampling**	02.08.2018
		Date of Testing	02.08.2018

Size of aggregate		Flakiness Index		Elongation Index	
Passing through IS sieve, mm	Retained on IS sieve, mm	Total wt. of aggregate retained on sieves (A) gms.	Wt. of aggregate passing from Flakiness gauge (B) gms	Wt. of aggregate retained on Flakiness gauge (C) gms	Wt. of aggregate retained on Elongation gauge after retained on Flakiness gauge(D)gms
63.0	50.0	0	0	0	0
50.0	40.0	0	0	0	0
40.0	31.5	0	0	0	0
31.5	25.0	0	0	0	0
25.0	20.0	0	0	0	0
20.0	16.0	855	78	777	50
16.0	12.5	1200	117	1083	120
12.5	10.0	451	76	375	62
10.0	6.3	500	65	435	38
Total		**3006**	**336**	**2670**	**270**

Note: Minimum 200 Pcs should be taken on each fraction of test

Flakiness Index(%):	11.18
Elongation Index(%):	10.11
Combined FI+EL (%)	21.29

Note:
1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory/Site.
3. Any Query regarding the report must be reported reported within 15days from the date of testing.

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

Authorised Signatory

TEJUS CONSULTANTS

FLAKINESS AND ELONGATION INDICES (IS 2386, PART 1)

Project	1.Improvement of roads and drain at jakkur lake back side roads in ward no 05 byatarayanapura sub division 2. Providing street lights in ward no 05 surrounding areas byatarayanapura sub division 3. Improvement of roads and drain at royal enclave in ward no 05 byatarayanapura sub division 4. Improvement of roads and drain at srirampura railway parlel road to jakkur railway gate in ward no 05 byatarayanapura sub division 5. Improvement of roads and drain at srirampura cross road in ward no 05 byatarayanapura sub division 6. Improvement of roads and drain at bellahalli surrounding area in ward no 05 byatarayanapura sub division 7. Development of roads and drain at shivaramakaranthanagara 2nd stage cross roads in ward no 05 byatarayanapura sub division 8. Improvement of roads and drain at jakkur cross roads in ward no 05 byatarayanapura sub division.
Client	BRUHAT BANGALORE MAHANAGARA PALIKE
Consultant	M/s Tejus Consultants
Contractor	Nagineni Muniswmynaidu Krishnamurthy.

Type of Material	WMM	**Proposed Use**	WMM
Sample Location	At plant	**Date of Sampling**	02.08.2018
		Date of Testing	02.08.2018

Size of aggregate		Flakiness Index		Elongation Index	
Passing through IS sieve, mm	Retained on IS sieve, mm	Total wt. of aggregate retained on sieves (A) gms.	Wt. of aggregate passing from Flakiness gauge (B) gms	Wt. of aggregate retained on Flakiness gauge (C) gms	Wt. of aggregate retained on Elongation gauge after retained on Flakiness gauge(D)gms
63.0	50.0	0	0	0	0
50.0	40.0	0	0	0	0
40.0	31.5	0	0	0	0
31.5	25.0	0	0	0	0
25.0	20.0	0	0	0	0
20.0	16.0	852	77	775	52
16.0	12.5	1200	119	1081	123
12.5	10.0	455	79	376	62
10.0	6.3	500	65	435	38
Total		**3007**	**340**	**2667**	**275**

Note: Minimum 200 Pcs should be taken on each fraction of test

Flakiness Index(%):	11.31
Elongation Index(%):	10.31
Combined FI+EL (%)	21.62

Note:
1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory/Site.
3. Any Query regarding the report must be reported reported within 15days from the date of testing.

Authorised Signatory

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

FLAKINESS AND ELONGATION INDICES (IS 2386, PART 1)

Project	1.Improvement of roads and drain at jakkur lake back side roads in ward no 05 byatarayanapura sub division 2. Providing street lights in ward no 05 surrounding areas byatarayanapura sub division 3. Improvement of roads and drain at royal enclave in ward no 05 byatarayanapura sub division 4. Improvement of roads and drain at srirampura railway parlel road to jakkur railway gate in ward no 05 byatarayanapura sub division 5. Improvement of roads and drain at srirampura cross road in ward no 05 byatarayanapura sub division 6. Improvement of roads and drain at bellahalli surrounding area in ward no 05 byatarayanapura sub division 7. Development of roads and drain at shivaramakaranthanagara 2nd stage cross roads in ward no 05 byatarayanapura sub division 8. Improvement of roads and drain at jakkur cross roads in ward no 05 byatarayanapura sub division.
Client	BRUHAT BANGALORE MAHANAGARA PALIKE
Consultant	M/s Tejus Consultants
Contractor	Nagineni Muniswmynaidu Krishnamurthy.

Type of Material	WMM	**Proposed Use**	WMM
Sample Location	At plant	**Date of Sampling**	02.8.2018
		Date of Testing	02.8.2018

Size of aggregate		Flakiness Index		Elongation Index	
Passing through IS sieve, mm	Retained on IS sieve, mm	Total wt. of aggregate retained on sieves (A) gms.	Wt. of aggregate passing from Flakiness gauge (B) gms	Wt. of aggregate retained on Flakiness gauge (C) gms	Wt. of aggregate retained on Elongation gauge after retained on Flakiness gauge(D)gms
63.0	50.0	0	0	0	0
50.0	40.0	0	0	0	0
40.0	31.5	0	0	0	0
31.5	25.0	0	0	0	0
25.0	20.0	0	0	0	0
20.0	16.0	852	75	777	50
16.0	12.5	1200	115	1085	120
12.5	10.0	450	76	374	62
10.0	6.3	500	65	435	38
Total		**3002**	**331**	**2671**	**270**

Note: Minimum 200 Pcs should be taken on each fraction of test

Flakiness Index(%):	11.03
Elongation Index(%):	10.11
Combined FI+EL (%)	21.13

Note:
1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory/Site.
3. Any Query regarding the report must be reported reported within 15days from the date of testing.

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

Authorised Signatory

TEJUS
CONSULTANTS

GRADATION FOR WMM
(As per MORT&H 400-11)

Name of Work	:	1.Improvement of roads and drain at jakkur lake back side roads in ward no 05 byatarayanapura sub division 2. Providing street lights in ward no 05 surrounding areas byatarayanapura sub division 3. Improvement of roads and drain at royal enclave in ward no 05 byatarayanapura sub division 4. Improvement of roads and drain at srirampura railway parlel road to jakkur railway gate in ward no 05 byatarayanapura sub division 5. Improvement of roads and drain at srirampura cross road in ward no 05 byatarayanapura sub division 6. Improvement of roads and drain at bellahalli surrounding area in ward no 05 byatarayanapura sub division 7. Development of roads and drain at shivaramakaranthanagara 2nd stage cross roads in ward no 05 byatarayanapura sub division 8. Improvement of roads and drain at jakkur cross roads in ward no 05 byatarayanapura sub division.
Client	:	BRUHAT BANGALORE MAHANAGARA PALIKE
Consultant	:	M/s Tejus Consultants
Contractor	:	Nagineni Muniswmynaidu Krishnamurthy.
Date of Testing	:	02.08.2018
Type of Mix	:	WMM
Sample I/D	:	WMM 1

Sample Location:	At plant	**Date of Sampling:**	02.08.2018
Type of material & Purpose:	WMM	**Date of testing:**	02.08.2018
		Oven Dry Wt.(gms):	10000.0

IS Sieve size in mm	Weight retained (gm)	Cummulative weight retained (gm)	Cummulative % of retained	Cummulative % of passing	Specification limits
53	0	0	0.00	100.00	100.00
45	612	612	6.12	93.88	95-100
22.4	2565	3177	31.77	68.23	60-80
11.2	2789	5966	59.66	40.34	40-60
4.75	1436	7402	74.02	25.98	25-40
2.36	1361	8763	87.63	12.37	15-30
0.6	867	9630	96.30	3.70	8.0-22.0
0.075	842	10472	104.72	-4.72	0-8
Pan	-472				
Total	10000				

Note:
1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory/Site.
3. Any Query regarding the report must be reported reported within 15days from the date of testing.

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

TEJUS CONSULTANTS

Authorised Signatory

TEJUS
CONSULTANTS

GRADATION FOR WMM
(As per MORT&H 400-11)

Name of Work	:	1.Improvement of roads and drain at jakkur lake back side roads in ward no 05 byatarayanapura sub division 2. Providing street lights in ward no 05 surrounding areas byatarayanapura sub division 3. Improvement of roads and drain at royal enclave in ward no 05 byatarayanapura sub division 4. Improvement of roads and drain at srirampura railway parlel road to jakkur railway gate in ward no 05 byatarayanapura sub division 5. Improvement of roads and drain at srirampura cross road in ward no 05 byatarayanapura sub division 6. Improvement of roads and drain at bellahalli surrounding area in ward no 05 byatarayanapura sub division 7. Development of roads and drain at shivaramakaranthanagara 2nd stage cross roads in ward no 05 byatarayanapura sub division 8. Improvement of roads and drain at jakkur cross roads in ward no 05 byatarayanapura sub division.
Client	:	BRUHAT BANGALORE MAHANAGARA PALIKE
Consultant	:	M/s Tejus Consultants
Contractor	:	Nagineni Muniswmynaidu Krishnamurthy.
Date of Testing	:	02.08.2018
Type of Mix	:	WMM
Sample I/D	:	WMM 1

Sample Location:	At plant	**Date of Sampling:**	02.08.2018
Type of material & Purpose:	WMM	**Date of testing:**	02.08.2018
		Oven Dry Wt.(gms):	10000.0

IS Sieve size in mm	Weight retained (gm)	Cummulative weight retained (gm)	Cummulative % of retained	Cummulative % of passing	Specification limits
53	0	0	0.00	100.00	100.00
45	613	613	6.13	93.87	95-100
22.4	2564	3177	31.77	68.23	60-80
11.2	1790	4967	49.67	50.33	40-60
4.75	1436	6403	64.03	35.97	25-40
2.36	1326	7729	77.29	22.71	15-30
0.6	862	8591	85.91	14.09	8.0-22.0
0.075	842	9433	94.33	5.67	0-8
Pan	567				
Total	10000				

Note:
1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory/Site.
3. Any Query regarding the report must be reported reported within 15days from the date of testing.

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

Authorised Signatory

Project	1.Improvement of roads and drain at jakkur lake back side roads in ward no 05 byatarayanapura sub division 2. Providing street lights in ward no 05 surrounding areas byatarayanapura sub division 3. Improvement of roads and drain at royal enclave in ward no 05 byatarayanapura sub division 4. Improvement of roads and drain at srirampura railway parlel road to jakkur railway gate in ward no 05 byatarayanapura sub division 5. Improvement of roads and drain at srirampura cross road in ward no 05 byatarayanapura sub division 6. Improvement of roads and drain at bellahalli surrounding area in ward no 05 byatarayanapura sub division 7. Development of roads and drain at shivaramakaranthanagara 2nd stage cross roads in ward no 05 byatarayanapura sub division 8. Improvement of roads and drain at jakkur cross roads in ward no 05 byatarayanapura sub division.
Client	BRUHAT BANGALORE MAHANAGARA PALIKE
Consultant	M/s Tejus Consultants
Contractor	Nagineni Muniswmynaidu Krishnamurthy.

Field Dry Density test by Sand Replacement Method (As per IS 2720 (Part 28)

Date of Testing	03.08.2018
Layer no. or level	WMM I layer
Depth of hole	250mm

Field density:	1	2	3
Wt. of wet material from hole (Ww) gms.	6162	6118	6209
Wt. of sand+cylinder before pouring (w1) gms.	14000	14000	14000
Wt. of sand+cylinder after pouring (w2) gms.	9738	9732	9715
Wt. of sand in cone (w3) gms.	835	842	830
Wt. of sand in hole (w4)=(w1-w2-w3) gms.	3427	3426	3455
Bulk density of sand (γs)gm/cc	1.31	1.32	1.31
Bulk density of material(i.e. wt. of the wet material) (γb)=(Ww/w4*(γs))gm/cc	2.36	2.36	2.35
Moisture meter reading(moisture content)	12.45	12.56	12.57
Result			
FDD(Wt.of the dry material)=(100γb/100+mc)gm/cc	2.09	2.09	2.09
MDD	2.13	2.13	2.13
OMC	12.60%	12.60%	12.60%
% of Compaction Obtained	98.34	98.32	98.18
Compaction Required	98%	98%	98%

Note:
1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory/Site.
3. Any Query regarding the report must be reported reported within 15days from the date of testing.

Authorised Signatory

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

Project	1.Improvement of roads and drain at jakkur lake back side roads in ward no 05 byatarayanapura sub division 2. Providing street lights in ward no 05 surrounding areas byatarayanapura sub division 3. Improvement of roads and drain at royal enclave in ward no 05 byatarayanapura sub division 4. Improvement of roads and drain at srirampura railway parlel road to jakkur railway gate in ward no 05 byatarayanapura sub division 5. Improvement of roads and drain at srirampura cross road in ward no 05 byatarayanapura sub division 6. Improvement of roads and drain at bellahalli surrounding area in ward no 05 byatarayanapura sub division 7. Development of roads and drain at shivaramakaranthanagara 2nd stage cross roads in ward no 05 byatarayanapura sub division 8. Improvement of roads and drain at jakkur cross roads in ward no 05 byatarayanapura sub division.
Client	BRUHAT BANGALORE MAHANAGARA PALIKE
Consultant	M/s Tejus Consultants
Contractor	Nagineni Muniswmynaidu Krishnamurthy.

Field Dry Density test by Sand Replacement Method (As per IS 2720 (Part 28)

Date of Testing	03.08.2018
Layer no. or level	WMM I layer
Depth of hole	250mm

Field density:	1	2	3
Wt. of wet material from hole (Ww) gms.	6158	6119	6208
Wt. of sand+cylinder before pouring (w1) gms.	14000	14000	14000
Wt. of sand+cylinder after pouring (w2) gms.	9736	9732	9715
Wt. of sand in cone (w3) gms.	835	842	830
Wt. of sand in hole (w4)=(w1-w2-w3) gms.	3429	3426	3455
Bulk density of sand (ys)gm/cc	1.31	1.32	1.31
Bulk density of material(i.e. wt. of the wet material) (yb)=(Ww/w4*(ys))gm/cc	2.35	2.36	2.35
Moisture meter reading(moisture content)	12.45	12.56	12.57
Result			
FDD(Wt.of the dry material)=(100yb/100+mc)gm/cc	2.09	2.09	2.09
MDD	2.13	2.13	2.13
OMC	12.60%	12.60%	12.60%
% of Compaction Obtained	98.22	98.33	98.17
Compaction Required	98%	98%	98%

Note:
1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory/Site.
3. Any Query regarding the report must be reported reported within 15days from the date of testing.

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

TEJUS CONSULTANTS

Authorised Signatory

TEJUS
CONSULTANTS

Project	1.Improvement of roads and drain at jakkur lake back side roads in ward no 05 byatarayanapura sub division 2. Providing street lights in ward no 05 surrounding areas byatarayanapura sub division 3. Improvement of roads and drain at royal enclave in ward no 05 byatarayanapura sub division 4. Improvement of roads and drain at srirampura railway parlel road to jakkur railway gate in ward no 05 byatarayanapura sub division 5. Improvement of roads and drain at srirampura cross road in ward no 05 byatarayanapura sub division 6. Improvement of roads and drain at bellahalli surrounding area in ward no 05 byatarayanapura sub division 7. Development of roads and drain at shivaramakaranthanagara 2nd stage cross roads in ward no 05 byatarayanapura sub division 8. Improvement of roads and drain at jakkur cross roads in ward no 05 byatarayanapura sub division.
Client	BRUHAT BANGALORE MAHANAGARA PALIKE
Consultant	M/s Tejus Consultants
Contractor	Nagineni Muniswmynaidu Krishnamurthy.

AGGREGATE IMPACT VALUE (IS: 2386 Part - 4)

Proposed Use	DBM	**Date of Sampling**	**02.11.2018**
Sample Location	At plant	**Date of Testing**	**02.11.2018**

Sl. No.	Description		Test No. 1	Test No. 2	Test No. 3	Spec Limit (%)
1	Wt. of stone pieces (dry) passing IS Sieve 12.5mm but retained in IS sieve 10mm (gm)	(Wa)	398.00	394.00	384.00	
2	Wt. of the fraction retained in IS sieve 2.36mm after the impact test (gm)	(Wb)	300.00	280.00	293.00	
3	Wt. of the fraction passed in IS sieve 2.36mm after the impact test (gm)	(Wc)	98.00	114.00	91.00	
4	Aggregate Impact Value (%)	(Wc/Wa)*100	24.62	28.93	23.70	
5	Average Aggregate impact value	(%)	25.75			Max - 30 %

Remarks : ✓ Satisfactory / Not Satisfactory

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory/Site.
3. Any Query regarding the report must be reported reported within 15days from the date of testing.

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

TEJUS CONSULTANTS

Authorised Signatory

TEJUS
CONSULTANTS

Project	1.Improvement of roads and drain at jakkur lake back side roads in ward no 05 byatarayanapura sub division 2. Providing street lights in ward no 05 surrounding areas byatarayanapura sub division 3. Improvement of roads and drain at royal enclave in ward no 05 byatarayanapura sub division 4. Improvement of roads and drain at srirampura railway parlel road to jakkur railway gate in ward no 05 byatarayanapura sub division 5. Improvement of roads and drain at srirampura cross road in ward no 05 byatarayanapura sub division 6. Improvement of roads and drain at bellahalli surrounding area in ward no 05 byatarayanapura sub division 7. Development of roads and drain at shivaramakaranthanagara 2nd stage cross roads in ward no 05 byatarayanapura sub division 8. Improvement of roads and drain at jakkur cross roads in ward no 05 byatarayanapura sub division.
Client	BRUHAT BANGALORE MAHANAGARA PALIKE
Consultant	M/s Tejus Consultants
Contractor	Nagineni Muniswmynaidu Krishnamurthy.

AGGREGATE IMPACT VALUE (IS: 2386 Part - 4)

Proposed Use	DBM	**Date of Sampling**	**02.11.2018**
Sample Location	At plant	**Date of Testing**	**02.11.2018**

Sl. No.	Description		Test No. 1	Test No. 2	Test No. 3	Spec Limit (%)
1	Wt. of stone pieces (dry) passing IS Sieve 12.5mm but retained in IS sieve 10mm (gm)	(Wa)	366.00	368.00	378.00	
2	Wt. of the fraction retained in IS sieve 2.36mm after the impact test (gm)	(Wb)	260.00	280.00	293.00	
3	Wt. of the fraction passed in IS sieve 2.36mm after the impact test (gm)	(Wc)	106.00	88.00	85.00	
4	Aggregate Impact Value (%)	(Wc/Wa)*100	28.96	23.91	22.49	
5	Average Aggregate impact value	(%)	25.12			Max - 30 %

Remarks : Satisfactory / Not Satisfactory

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory/Site.
3. Any Query regarding the report must be reported reported within 15days from the date of testing.

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

TEJUS CONSULTANTS

Authorised Signatory

TEJUS
CONSULTANTS

Project	1.Improvement of roads and drain at jakkur lake back side roads in ward no 05 byatarayanapura sub division 2. Providing street lights in ward no 05 surrounding areas byatarayanapura sub division 3. Improvement of roads and drain at royal enclave in ward no 05 byatarayanapura sub division 4. Improvement of roads and drain at srirampura railway parlel road to jakkur railway gate in ward no 05 byatarayanapura sub division 5. Improvement of roads and drain at srirampura cross road in ward no 05 byatarayanapura sub division 6. Improvement of roads and drain at bellahalli surrounding area in ward no 05 byatarayanapura sub division 7. Development of roads and drain at shivaramakaranthanagara 2nd stage cross roads in ward no 05 byatarayanapura sub division 8. Improvement of roads and drain at jakkur cross roads in ward no 05 byatarayanapura sub division.
Client	BRUHAT BANGALORE MAHANAGARA PALIKE
Consultant	M/s Tejus Consultants
Contractor	Nagineni Muniswmynaidu Krishnamurthy.

FLAKINESS AND ELONGATION INDICES (IS 2386, PART 1)

Type of Material	DBM	**Proposed Use**	DBM
Sample Location	At plant	**Date of Sampling**	02.11.2018
		Date of Testing	02.11.2018

Size of aggregate		**Flakiness Index**		**Elongation Index**	
Passing through IS sieve, mm	**Retained on IS sieve, mm**	**Total wt. of aggregate retained on sieves (A) gms.**	**Wt. of aggregate passing from Flakiness gauge (B) gms**	**Wt. of aggregate retained on Flakiness gauge (C) gms**	**Wt. of aggregate retained on Elongation gauge after retained on Flakiness gauge(D)gms**
63.0	50.0	0	0	0	0
50.0	40.0	0	0	0	0
40.0	31.5	7920	685	7235	420
31.5	25.0	4650	190	3569	215
25.0	20.0	2500	305	1978	260
20.0	16.0	1523	300	1000	285
16.0	12.5	530	150	380	150
12.5	10.0	280	70	230	80
10.0	6.3	120	85	80	90
Total		**17523**	**1785**	**14472**	**1500**

Results:

Flakiness Index(%):	10.19	
Elongation Index(%):	10.36	
Combined FI+EL (%)	20.55	

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory/Site.
3. Any Query regarding the report must be reported reported within 15days from the date of testing.

Authorised Signatory

TEJUS CONSULTANTS

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

Project	1.Improvement of roads and drain at jakkur lake back side roads in ward no 05 byatarayanapura sub division 2. Providing street lights in ward no 05 surrounding areas byatarayanapura sub division 3. Improvement of roads and drain at royal enclave in ward no 05 byatarayanapura sub division 4. Improvement of roads and drain at srirampura railway parlel road to jakkur railway gate in ward no 05 byatarayanapura sub division 5. Improvement of roads and drain at srirampura cross road in ward no 05 byatarayanapura sub division 6. Improvement of roads and drain at bellahalli surrounding area in ward no 05 byatarayanapura sub division 7. Development of roads and drain at shivaramakaranthanagara 2nd stage cross roads in ward no 05 byatarayanapura sub division 8. Improvement of roads and drain at jakkur cross roads in ward no 05 byatarayanapura sub division.
Client	BRUHAT BANGALORE MAHANAGARA PALIKE
Consultant	M/s Tejus Consultants
Contractor	Nagineni Muniswmynaidu Krishnamurthy.

FLAKINESS AND ELONGATION INDICES (IS 2386, PART 1)

Type of Material	DBM	**Proposed Use**	DBM
Sample Location	At plant	**Date of Sampling**	02.11.2018
		Date of Testing	02.11.2018

Size of aggregate		**Flakiness Index**		**Elongation Index**	
Passing through IS sieve, mm	**Retained on IS sieve, mm**	**Total wt. of aggregate retained on sieves (A) gms.**	**Wt. of aggregate passing from Flakiness gauge (B) gms**	**Wt. of aggregate retained on Flakiness gauge (C) gms**	**Wt. of aggregate retained on Elongation gauge after retained on Flakiness gauge(D)gms**
63.0	50.0	0	0	0	0
50.0	40.0	0	0	0	0
40.0	31.5	7805	660	7145	400
31.5	25.0	4152	185	3569	200
25.0	20.0	2252	300	1978	280
20.0	16.0	1235	300	1000	280
16.0	12.5	535	130	405	140
12.5	10.0	280	74	230	95
10.0	6.3	119	80	80	85
Total		**16378**	**1729**	**14407**	**1480**

Results:

Flakiness Index(%):	10.56
Elongation Index(%):	10.27
Combined FI+EL (%)	20.83

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory/Site.
3. Any Query regarding the report must be reported reported within 15days from the date of testing.

Authorised Signatory

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

TEJUS CONSULTANTS

TEJUS
CONSULTANTS

Name of Work	:	1.Improvement of roads and drain at jakkur lake back side roads in ward no 05 byatarayanapura sub division 2. Providing street lights in ward no 05 surrounding areas byatarayanapura sub division 3. Improvement of roads and drain at royal enclave in ward no 05 byatarayanapura sub division 4. Improvement of roads and drain at srirampura railway parlel road to jakkur railway gate in ward no 05 byatarayanapura sub division 5. Improvement of roads and drain at srirampura cross road in ward no 05 byatarayanapura sub division 6. Improvement of roads and drain at bellahalli surrounding area in ward no 05 byatarayanapura sub division 7. Development of roads and drain at shivaramakaranthanagara 2nd stage cross roads in ward no 05 byatarayanapura sub division 8. Improvement of roads and drain at jakkur cross roads in ward no 05 byatarayanapura sub division.
Client	:	BRUHAT BANGALORE MAHANAGARA PALIKE
Consultant	:	M/s Tejus Consultants
Contractor	:	Nagineni Muniswmynaidu Krishnamurthy.
Date of Testing	:	02.11.2018
Type of Mix	:	DBM
Sample I/D	:	DBM-1

GRADATION FOR DBM
(As per MORT&H 500-10,Grading-2)

Sample Location:	At plant	**Date of Sampling:**	02.11.2018
		Date of testing:	02.11.2018
Type of material & Purpose:	DBM	**Oven Dry Wt.(gms):**	1500.0

IS Sieve size in mm	Weight retained	Cummulative weight retained (gm)	Cummulative % of retained	Cummulative % of passing	Specification limits
37.50	0	0	0.00	100.00	100.00
26.50	88	88	5.87	94.13	90-100
19.00	151	239	15.93	84.07	71-95
13.20	253	492	32.80	67.20	56-80
4.750	341	833	55.53	44.47	38-54
2.360	189	1022	68.13	31.87	28-42
0.300	216	1238	82.53	17.47	7-21
0.075	185	1423	94.87	5.13	2-8
Pan	77				
Total	1500.0				

Note:
1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory/Site.
3. Any Query regarding the report must be reported reported within 15days from the date of testing.

TEJUS CONSULTANTS

Authorised Signatory

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

TEJUS
CONSULTANTS

Name of Work	:	1.Improvement of roads and drain at jakkur lake back side roads in ward no 05 byatarayanapura sub division 2. Providing street lights in ward no 05 surrounding areas byatarayanapura sub division 3. Improvement of roads and drain at royal enclave in ward no 05 byatarayanapura sub division 4. Improvement of roads and drain at srirampura railway parlel road to jakkur railway gate in ward no 05 byatarayanapura sub division 5. Improvement of roads and drain at srirampura cross road in ward no 05 byatarayanapura sub division 6. Improvement of roads and drain at bellahalli surrounding area in ward no 05 byatarayanapura sub division 7. Development of roads and drain at shivaramakaranthanagara 2nd stage cross roads in ward no 05 byatarayanapura sub division 8. Improvement of roads and drain at jakkur cross roads in ward no 05 byatarayanapura sub division.
Client	:	BRUHAT BANGALORE MAHANAGARA PALIKE
Consultant	:	M/s Tejus Consultants
Contractor	:	Nagineni Muniswmynaidu Krishnamurthy.
Date of Testing	:	02.11.2018
Type of Mix	:	DBM
Sample I/D	:	DBM-1

GRADATION FOR DBM
(As per MORT&H 500-10,Grading-2)

Sample Location:	At plant	**Date of Sampling:**	02.11.2018
		Date of testing:	02.11.2018
Type of material & Purpose:	DBM	**Oven Dry Wt.(gms):**	1500.0

IS Sieve size in mm	Weight retained	Cummulative weight retained (gm)	Cummulative % of retained	Cummulative % of passing	Specification limits
37.50	0	0	0.00	100.00	100.00
26.50	78	78	5.20	94.80	90-100
19.00	153	231	15.40	84.60	71-95
13.20	266	497	33.13	66.87	56-80
4.750	289	786	52.40	47.60	38-54
2.360	176	962	64.13	35.87	28-42
0.300	283	1245	83.00	17.00	7-21
0.075	190	1435	95.67	4.33	2-8
Pan	65				
Total	1500.0				

Note:
1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory/Site.
3. Any Query regarding the report must be reported reported within 15days from the date of testing.

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

TEJUS CONSULTANTS

Authorised Signatory